

### SOUTHERN REGION GRMP SITE INSPECTION FORM



INSPECTED BY: Chris Morgan (KCB) Laura Assaad (KCB)

Roger Skirrow (AT) Alex Frotten (AT)

SITE NUMBER AND NAME: S070-II and -III Eyrie Gap ar		HIGHWAY & KM: 541:02, km 4.488	PREVIOUS INSPECTION DATE:	INSPECTION DATE: May 17, 2022	
Geohazard Sites		to km 4.794	October 22, 2021	<b>y</b> , _ <b>-</b>	
LEGAL DESCRIPTION:	NAD 83 COO UTM Northir	RDINATES:	RISK ASSESMENT:		
S070-II: NW-35-16-05 M5 S070-III: NW-35-16-05 M5	11 558524	41 671123 07 671335		FOTAL: 10 FOTAL: 11	
AVERAGE ANNUAL DAILY 844 (west) & 770 (east) (Refe	-	CONTRACTOR MAINTENANCE AREA (CMA): 27			

SUMMARY OF SITE INSTRUMENTATION:

There is no instrumentation at the S070-II and -III sites.

LAST READING DATE: N/A

PRIMARY SITE ISSUE: S070-II: Bedrock backslope north of the highway approximately 20 m high. Potential rockfall source upslope. S070-III: Bedrock and soil mantled backslope north of the highway approximately 6 m high. Potential rockfall source upslope.

APPROXIMATE DIMENSIONS: S070-II: Approximately 50 m long and up to 20 m high. S070-III: Approximately 100 m long and up to 6 m high.

DATE OF ANY REMEDIAL ACTION: None.

ITEM	COND EXIST		DESCRIPTION AND LOCATION		NOTICABLE CHANGE FROM LAST INSPECTION	
	YES	NO		YES	NO	
Pavement Distress		Х	N/A – none observed		Х	
Slope Movement		Х	Bedrock slopes with ongoing rockfall into the existing catchment ditches		х	
Erosion		Х	N/A – none observed		Х	
Seepage		Х	N/A – none observed		Х	
Culvert Distress		Х	N/A – none observed		Х	
Rockfall	Х		Recent rockfalls up to 0.25 m <sup>3</sup> contained within the ditch		Х	
COMMENTS						

S070-II:

- The height of the bedrock backslope north of the highway is approximately 20 m. The upper portion of the backslope consists of granular soil and the lower portion of intact bedrock. The natural ground upslope of the backslope is well vegetated with grass and trees (Photos 1 through 4).
- The bedrock bedding plane is approximately 30° from horizontal and has a strike perpendicular to the road (Photo 1 and 2).
- Erosion at the brow of the rock slope is leading to an overhanging topsoil root mat (Photo 4).
- The ditch is clearly defined and provides good catchment. The ditch is approximately 6 m wide and 1 m deep. Rockfalls are active and fresh rockfall debris up to 0.30 m in length was noted in the ditch during the 2022 inspection. Rockfall debris observed was primarily blocky with some rounded particles.





### S070-III:

- Bedrock and soil mantled back slope north of the highway is approximately 6 m high, including a 1.5 m near vertical section at the brow. The bedrock bedding planes are dipping obliquely towards the highway (Photos 5 through 7). Upslope of the rock slope, approximately 30 m of high ground is present, well vegetated with grass and trees. Bedrock outcrops are present near the brow of the slope. Erosion at the crest of the slope has created overhanging vegetation mats.
- Rockfalls are active and fresh rockfall debris up to 1.45 m x 0.65 m x 0.70 m was observed in the ditch during the 2022 inspection. Rockfall debris is primarily subrounded to angular. At the time of the 2022 site visit, granular material had accumulated in the ditch and should be cleared out (Photo 5).
- The ditch is approximately 0.7 m deep and provides good catchment for rockfall debris (Photo 5 and 6).
- The site is located on the right-hand side of a pullout where a creek was realigned due to a previous washout.

#### Maintenance/Repair/Monitoring Recommendations:

- The sites should be regular inspected by AT's MCI and inspected as part of the Southern Region GRMP Section B inspections.
- The ditches at S070-II and -III should be regularly cleaned out to maintain rockfall capacity.

This report is an instrument of service of Klohn Crippen Berger (KCB). The report has been prepared for the exclusive use of Alberta Transportation (Client) for the specific application to the Southern Region Geohazard Risk Management Program (Contract No. CON0022161) and it may not be relied upon by any other party without KCB's written consent.

KCB has prepared this report in a manner consistent with the level of care, skill and diligence ordinarily provided by members of the same profession for projects of a similar nature at the time and place the services were rendered. KCB makes no warranty, express or implied.


Use of or reliance upon this instrument of service by the Client is subject to the following conditions:

- (i) The report is to be read in full, with sections or parts of the report relied upon in the context of the whole report.
- (ii) The observations, findings and conclusions in this report are based on observed factual data and conditions that existed at the time of the work and should not be relied upon to precisely represent conditions at any other time.
- (iii) The report is based on information provided to KCB by the Client or by other parties on behalf of the client (Client-supplied information). KCB has not verified the correctness or accuracy of such information and makes no representations regarding its correctness or accuracy. KCB shall not be responsible to the Client for the consequences of any error or omission contained in Client-supplied information.
- (iv) KCB should be consulted regarding the interpretation or application of the findings and recommendations in the report.
- (v) This report is electronically signed and sealed and its electronic form is considered the original. A printed version of the original can be relied upon as a true copy when supplied by the author or when printed from its original electronic file.

Alberta



Chris Gräpel, M.Eng., P.Eng. Senior Civil Engineer, Associate	
оппо огары, м.спу., г.спу.	
Contan Obil Engineer Acception	
Senior Uivii Engineer, Associate	



## **Inspection Photographs**

Photo 1 Northern portion of back slope at S070-II on adjacent to the highway. Photo taken May 16, 2022, facing northwest.



Photo 2 Central portion of back slope at S070-II adjacent to the highway. Photo taken May 16, 2022, facing northeast.





# Photo 3 Southern portion of back slope at S070-II adjacent to the highway. Photo taken May 16, 2022, facing east.



Photo 4 Back slope at S070-II on north side of the highway. Panoramic photo taken May 16, 2022, facing northeast.





# Photo 5 Rockfall debris at the toe of the slope at the S070-III site. Photo taken May 16, 2022, facing northwest.



Photo 6 Northbound ditch along S070-III. Photo taken May 16, 2022, facing southeast.





Photo 7 Bedrock fracturing at S070-III (indicated by red circle) leading to future rockfall blocks. Photo taken May 16, 2022, facing northeast.



