

## SOUTHERN REGION GRMP SITE INSPECTION FORM



SITE NUMBER AND NAME: S059 Siddons Slide	HIGHWAY & KM: 22:10, 27.530	PREVIOUS INSPECTION DATE:	INSPECTION DATE: July 5, 2021	
		June 8, 2020	oary 0, 202 i	
LEGAL DESCRIPTION:	NAD 83 COORDINATES:	RISK ASSESMENT:		
01-20-017-02 W5M	UTM Northing Easting	PF: 9 CF: 3 TO	OTAL: 27	
	11 5591352 696456			
AVERAGE ANNUAL DAILY	TRAFFIC:	CONTRACTOR MAINTENANCE AREA (CMA):		
1470 (north), 1850 (south), (F	Ref. No. 71130)	27		

SUMMARY OF SITE INSTRUMENTATION:	INSPECTED BY:
	Chris Morgan (KCB)
None	Chris Grapel (KCB)
	Roger Skirrow (AT)
	Alex Frotten (AT)
LAST READING DATE: N/A	

PRIMARY SITE ISSUE: Back slope failure of earth slope, with toe zone blocking the highway drainage ditch. Pavement cracking was noted on the east side of the highway. The failure has undermined a length of fence line approximately 36 m long (along the highway) and is retrogressing onto adjacent private property.

APPROXIMATE DIMENSIONS: Slope failure zone approximately 170 m long. Embankment slope approximately 12 to 14 m high.

DATE OF ANY REMEDIAL ACTION: Highway was repaved in June 2021 and the work included installation of a CSP culvert in the east ditch at the south end of the slide area where the toe roll had previously blocked ditch flow.

ITEM	COND		DESCRIPTION AND LOCATION	NOTICABLE CHANGE FROM LAST INSPECTION	
	YES	NO		YES	NO
Pavement Distress		Х	None visible. Highway was repaved in June 2021.		Х
Slope Movement	Х		There is an active slope failure east of the highway. The failure has retrogressed to undermine the fence line and is impacting adjacent land.		Х
Erosion		Х	None observed.		Х
Seepage		Х	Not visible at the time of inspection.		Х
Culvert Distress		Χ			Х

## **COMMENTS**

No obvious or significant changes to the back slope failure when compared to 2020 observations. The ditch topography and lower slope geometry has changed when compared to 2020 observations due to culvert installation and localized backslope regrading to approximately 3H:1V.

The failure has undermined the fence near the back scarp over a length of approximately 36 m. Back scarp is up to 1.3 m high. The failure extends approximately 7.5 m onto private land and the landowner has installed new fence around the failure zone since 2019.

Ponded water was observed near the inlet of the new CSP culvert during the 2021 inspection.

The toe rolls observed in the ditch in 2020 were removed during culvert installation in June 2021. Prior to culvert installation, two areas of toe roll were noted, one 21 m long and one 19 m long (two adjacent toe rolls had



## SOUTHERN REGION GRMP SITE INSPECTION FORM



coalesced together) with a gap of 19 m measured between them.

Candidate repair options include:

- Backslope reprofiling to flatten the overall slope to approximately 10H:1V or a composite slope of 5H:1V at the base and 10H:1V for the upper portion of the slope (land purchase would be required); or
- Slope reconstruction in panels, replacing failed material with geogrid reinforced free draining gravel and with perforated pipe drains.

This report is an instrument of service of Klohn Crippen Berger Ltd. (KCB). The report has been prepared for the exclusive use of Alberta Transportation (Client) for the specific application to the Southern Region Geohazard Risk Management Program (Contract No. CON0022161) and it may not be relied upon by any other party without KCB's written consent.

KCB has prepared this report in a manner consistent with the level of care, skill, and diligence ordinarily provided by members of the same profession for projects of a similar nature at the time and place the services were rendered. KCB makes no warranty, express or implied.

Use of or reliance upon this instrument of service by the Client is subject to the following conditions:

- (i) The report is to be read in full, with sections or parts of the report relied upon in the context of the whole report.
- (ii) The observations, findings, and conclusions in this report are based on observed factual data and conditions that existed at the time of the work, and should not be relied upon to precisely represent conditions at any other time.
- (iii) KCB should be consulted regarding the interpretation or application of the findings and recommendations in the report.



2021-11-24

Chris Morgan, M.Sc., P.Eng. Senior Geotechnical Engineer



Time: 15:29:37 PM Date: October 07, 2021

Photo 1 Slide zone and back scarp looking towards left flank. Photo taken facing south on July 5, 2021.



Photo 2 Approximately 36 m length of undermined fence line at crest of slope. Photo taken facing northeast on July 5, 2021.




Photo 3 Ditch regrading and culvert installation carried out in June 2021 to remove the toe roll blocking the ditch. Culvert installation included localized regrading at the toe of the slide zone. Photo taken facing west on July 5, 2021.



Photo 4 Culvert installation and ditch regrading on east side of the highway completed during 2021 paving activities. Photo taken facing south on July 5, 2021.

