

## SOUTHERN REGION GRMP SITE INSPECTION FORM



SITE NUMBER AND NAME: S060 Lost Knife Creek	HIGHWAY & KM: 40:14, 34.480	PREVIOUS INSPECTION DATE:	INSPECTION DATE: July 6, 2021	
LEGAL DESCRIPTION: 15-29-019-05 W5M	NAD 83 COORDINATES: UTM Northing Easting 11 5612799 665797	July 6, 2020 RISK ASSESSMENT: PF: 12 CF: 6 T	OTAL: 72	
MONTHLY AVERAGE DAILY 390 (west), 382 (east). (Ref. N		CONTRACTOR MAINTENANCE AREA (CMA): 28		

SUMMARY OF SITE INSTRUMENTATION:	INSPECTED BY:
	Chris Morgan (KCB)
None	Chris Grapel (KCB)
	Roger Skirrow(AT)
	Alex Frotten (AT)
LAST READING DATE: N/A	

PRIMARY SITE ISSUE: Erosion channel / slope failure on the east side of the highway. The culvert under the highway at the centre of the slide mass has disconnected at a joint; however, it is unknown whether slope movement led to culvert separation, or whether culvert separation led to the erosion feature.

APPROXIMATE DIMENSIONS: Head scarp is approximately 5.8 m wide (5.3 m in 2020) at the crest of a 30 to 40 m high slope above an unnamed creek (possibly Lost Knife Creek).

DATE OF ANY REMEDIAL ACTION: None

ITEM	CONDITION EXISTS		DESCRIPTION AND LOCATION	NOTICABLE CHANGE FROM LAST INSPECTION	
	YES	NO		YES	NO
Pavement Distress	Х		Gravel road. Backscarp has started to undermine the highway.		Х
Slope Movement	Х		Slope failure on east side of highway undermining the guard rail.		Х
Erosion	Х		Erosion from ditch and highway runoff into slide area.	Х	
Seepage	Х		Groundwater seepage observed below culvert invert and approximately 6 m below highway elevation.		Х
Culvert Distress X			Existing 0.8 m (32") culvert under highway has disconnected at a joint and has been undermined by approximately 1.5 m (from the end of the CSP).	X	

## **COMMENTS**

The site is on a gravel road, oriented roughly southeast to northwest. Surface runoff erosion has undermined the guard rail for a length of 5.8 m. The erosion has retrogressed approximately 0.3 m into the highway (1.2 m in total) since the 2020 inspection and has undermined 2 guard rail posts. Slope erosion will likely continue to undermine the guard rail and encroach on the highway surface.

Surface runoff, snow melt, culvert discharge, and groundwater seepage through the embankment are contributing to ongoing erosion, undermining of the culvert, and retrogression of the erosion feature laterally and longitudinally.

Water in the ditch on the west side of the highway is discharging into the culvert and draining onto the slide area. Active seepage and slope retrogression of the saturated embankment side slope is occurring.



## SOUTHERN REGION GRMP SITE INSPECTION FORM



Candidate repair options include:

- Improvements to surface water drainage;
- Relocation of the highway to the west; or
- Reconstruction of the embankment slope with gravel and riprap, construction of a slope drain, and channel armoring downstream of the highway right of way.

This report is an instrument of service of Klohn Crippen Berger Ltd. (KCB). The report has been prepared for the exclusive use of Alberta Transportation (Client) for the specific application to the Southern Region Geohazard Risk Management Program (Contract No. CON0022161) and it may not be relied upon by any other party without KCB's written consent.

KCB has prepared this report in a manner consistent with the level of care, skill, and diligence ordinarily provided by members of the same profession for projects of a similar nature at the time and place the services were rendered. KCB makes no warranty, express or implied.

Use of or reliance upon this instrument of service by the Client is subject to the following conditions:

- (i) The report is to be read in full, with sections or parts of the report relied upon in the context of the whole report.
- (ii) The observations, findings, and conclusions in this report are based on observed factual data and conditions that existed at the time of the work, and should not be relied upon to precisely represent conditions at any other time.
- (iii) KCB should be consulted regarding the interpretation or application of the findings and recommendations in the report.



2021-11-24

Chris Morgan, M.Sc., P.Eng. Senior Geotechnical Engineer



Time: 13:03:32 PM
Date: October 12, 2021

Photo 1 Head scarp on east side of Hwy 40. Erosion extends 1.2 m into the highway. Photo taken facing northwest on July 6, 2021.



Photo 2 View from highway down the erosion gully and separated culvert. Photo taken facing northeast on July 6, 2021.



Photo 3 Two undermined safety barrier fence posts on the highway. Slumping visible on the right flank due to ongoing erosion. Photo taken facing northwest on July 6, 2021.



Photo 4 Delineator used to mark erosion retrogressing into the gravel road surface. Photo taken facing northwest on July 6, 2021.

