

SITE NUMBER AND NAME: S060 Lost Knife Creek		HIGHWAY & KM: 40:14, 34.480	PREVIOUS INSPECTION DATE: May 8, 2023	INSPECTION DATE: May 27, 2024
LEGAL DESCRIPTION: 15-29-19-05 W5M	NAD 83 COORDINATES: UTM Northing Easting 11 5612799 665797		RISK ASSESSMENT: PF: 10 CF: 7 TOTAL: 70	
AVERAGE ANNUAL DAILY TRAFFIC (AADT): 175 (north) & 265 (south) (Reference No. 00401450)			CONTRACTOR MAINTENANCE AREA (CMA): 28	

SUMMARY OF SITE INSTRUMENTATION: There is no instrumentation at the S060 site. LAST READING DATE: N/A	INSPECTED BY: Chris Grapel (KCB) Peter Roy (KCB) Renato Macciotta (U of A) Kristen Tappenden (TEC) Alex Frotten (TEC)
---	--

PRIMARY SITE ISSUE: Erosion channel / slope failure on the east side of the highway. The culvert under the highway at the centre of the slide mass has disconnected at a joint; however, it is unknown whether slope movement led to culvert separation, or whether culvert separation led to the erosion feature.

APPROXIMATE DIMENSIONS: Head scarp is approximately 8.0 m wide (no change from 2023) at the crest of a 30 m to 40 m high slope above an unnamed creek (possibly Lost Knife Creek).

DATE OF ANY REMEDIAL ACTION: Jesey barriers installed around failure since 2022.

ITEM	CONDITION EXISTS		DESCRIPTION AND LOCATION	NOTICABLE CHANGE FROM LAST INSPECTION	
	YES	NO		YES	NO
Pavement Distress		X	Gravel road. Backscarp is undermining the east (northbound) lane	X	
Slope Movement	X		Slope failure on east side of highway undermining the guardrail.	X	
Erosion	X		Erosion from ditch and highway runoff into slide area.	X	
Seepage	X		Groundwater seepage previously observed below culvert invert and approximately 6 m below highway elevation.	X	
Culvert Distress	X		Existing 800 mm diameter CSP culvert under highway has disconnected at a joint and has been undermined by approximately 3.5 m (from the end of the CSP).		X

COMMENTS

The site is on a gravel surfaced road, oriented roughly southeast to northwest at the site.

Surface water runoff has undermined approximately 8.0 m of the east (northbound) guardrail, no change noted since 2023. The erosion has retrogressed approximately 1.3 m past the guardrail and has undermined 2 guardrail posts. This measurement was unchanged from 2023. Slope erosion will likely continue to undermine the guardrail and further encroach past the guardrail on the highway surface.

Surface water runoff, snow melt, culvert discharge, and groundwater seepage through the embankment are contributing to ongoing erosion and sloughing of embankment material, undermining of the culvert, and retrogression of the erosion feature laterally and longitudinally. Sloughing material is accumulating on top of the culvert. The erosion channel downstream of the culvert is approximately 5 m to 6 m deep and is discharging sediment into a fish bearing creek. The sloughing is worse at the left (north) flank.

Water in the ditch on the west side of the highway is discharging into the culvert and draining onto the slide area. Active seepage and slope retrogression of the saturated embankment side slope is occurring.

Four black Telus utility cables (one broken) were exposed and observed in the gully.

North of the site, the east (northbound) ditch narrows until it is non-existent.

Maintenance/Repair/Monitoring Recommendations:

- Embankment stabilization including; reconstruction of the embankment slope with granular fill, construction of a slope drain, and armouring the toe of the embankment and creek channel downstream of the culvert inlet and repairing the CSP culvert.

KCB has completed a design to repair the site, to be constructed in late 2024. Work is planned to be carried out by the Highway Maintenance Contractor.

This report is an instrument of service of Klohn Crippen Berger (KCB). The report has been prepared for the exclusive use of Alberta Transportation and Economic Corridors (Client) for the specific application to the Southern Region Geohazard Risk Management Program (Contract No. CON0022161) and it may not be relied upon by any other party without KCB's written consent.

KCB has prepared this report in a manner consistent with the level of care, skill and diligence ordinarily provided by members of the same profession for projects of a similar nature at the time and place the services were rendered. KCB makes no warranty, express or implied.

Use of or reliance upon this instrument of service by the Client is subject to the following conditions:

- (i) The report is to be read in full, with sections or parts of the report relied upon in the context of the whole report.
- (ii) The observations, findings and conclusions in this report are based on observed factual data and conditions that existed at the time of the work and should not be relied upon to precisely represent conditions at any other time.
- (iii) The report is based on information provided to KCB by the Client or by other parties on behalf of the client (Client-supplied information). KCB has not verified the correctness or accuracy of such information and makes no representations regarding its correctness or accuracy. KCB shall not be responsible to the Client for the consequences of any error or omission contained in Client-supplied information.
- (iv) KCB should be consulted regarding the interpretation or application of the findings and recommendations in the report.
- (v) This report is electronically signed and sealed and its electronic form is considered the original. A printed version of the original can be relied upon as a true copy when supplied by the author or when printed from its original electronic file.

<p>Peter Roy, P.Eng. Civil Engineer</p>	
---	--



Legend

- Flow Direction
- Guardrail
- Scarp
- Barrier
- Culvert

NOTES:
 1. HORIZONTAL DATUM: NAD83
 2. GRID ZONE: UTM ZONE 11N
 3. IMAGE SOURCE: ESRI, MAXAR, EARTHSTAR GEOGRAPHICS AND THE GIS USER COMMUNITY.

CLIENT

PROJECT SOUTHERN REGION GEOHAZARD RISK MANAGEMENT PROGRAM		
TITLE Site Plan S060 - Lost Knife Creek Hwy 40:14, km 34.480		
SCALE 1:1,250	PROJECT No. A05116A03	FIG No. 1

Photo 1 Head scarp on east side of Hwy 40. Erosion extends approximately 1.3 m into the highway. Photo taken facing south on May 27, 2024.



Photo 2 View from highway down the erosion gully and separated culvert. Photo taken facing east on May 27, 2024.



Photo 3 Two undermined guardrail posts on the highway. Slumping visible on the right and left flanks due to ongoing erosion. Culvert extrudes over 3.5 m from slope. Photo taken facing northwest on May 27, 2024.



Photo 4 Separated culvert and trees felled in the erosion site. Photo taken facing northeast on May 27, 2024.

